



Pacific Gas and Electric Company

# Gas Pipeline Facilities Strength Test Pressure

## Report

(For Pipeline Facilities Designed to Operate  
over 100 PSIG)

62-4921 (Rev. 1/94)

Gas Supply

(Use in Accordance with Gas Standard A-34  
and GO 112-D)

Sheet \_\_\_\_\_ of \_\_\_\_\_

### PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main, Line Number, or Station <b>L-306</b>	Region/Area <b>SAN JOAQUIN</b>	Division <b>KERN</b>	Job Number <b>6079828</b>	Date Job Authorized
---	-----------------------------------	-------------------------	------------------------------	---------------------

Description of Job -- Include Reference Drawing Numbers

**INSTALL PRIMARY REGULATOR STATION, METER SET TO**

**SERVICE**

**LINE RD**

Location Class <b>3</b>	Design Factor (F) <b>.50</b>	MAOP of Existing Facilities <b>840</b> PSI G	MAOP to be Established for this Section by this Test <b>840</b> PSI G	Design Pressure -- This Section (Use Future Design Pressure Whenever Possible) <b>840</b> PSI G
----------------------------	------------------------------------	---	--	--

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation Min. Elevation Elev. Diff.	Ft. Ft. Ft.	Static Head Calculation for Water Other (Specify)	0.433 X Elev. Diff. = X Elev. Diff. =	PSIG PSIG
--	---	-------------------	---	--	--------------

Size		Pipe Specification	Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At Design Pressure	At Min. Test Press.	At Max. Test Press.	
1.050"	.154"	API 5L 60-B SMLS	80'		11.15	11.94	13.89	9240

Minimum Test Pressure @ Max. Elevation	<b>1260</b> PSI G	Test Fluid To Be Used	<b>NITROGEN</b>	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE APPENDIX "A", GAS STD. A-34)	<b>1</b> HOURS
Maximum Test Pressure @ Min. Elevation	<b>1460</b> PSI G				

Prepared By: <b>F. MARTINEZ</b>	Date: <b>5-11-01</b>	For Information or Changes, Call: <b>J. BERNAL 874-5751</b>	Approved By:	Date:
------------------------------------	-------------------------	--	--------------	-------

### PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be  
changed  
without written approval.

Time and Date Test Pressure Reached	<b>1345 - 08-06-01</b> <b>1340</b> <b>3937</b>	Elevation at Test Point <b>430</b>	FT	Min. Required Test Press. at Test Point (1)	PSIG	Max. Allowable Test Press at Test Point (4)	PSIG
Time and Date Test Ended	<b>1515 - 08-06-01</b>	Max. Elevation in Test Section	FT	Min. Indicated Test Pressure (2)	PSIG	Max. Indicated Test Pressure (5)	PSIG
Actual Duration of Test	<b>1 hr. 15 min.</b>	Min. Elevation in Test Section	FT	Min. Test Pressure at Max. Elevation (3)	PSIG	Max. Test Pressure at Min. Elevation (6)	PSIG

Test Fluid Used <b>NITROGEN</b>	Pipe Specification and Footage Verified (See Part I)
------------------------------------	--

Make, Range, and Serial No. of Pressure Recording Gauge <b>SN 8907222, Mercury, 0-1500"</b>	Date Last Calibrated <b>06-01</b>	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) <b>Feature 3937</b>	Date Last Calibrated
Test Supervised By: <b>L. HINOJOSA</b>	Date: <b>08-13-01</b>	Approved By: <b>MAOP16103519 JFG</b>	Date:

### PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET

SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS.  
USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING,  
FABRICATED UNITS AND SHORT SECTIONS OF PIPE. ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.