

## PRESSURE TEST LOG

G.N. No. 148721

Sheet No. 1 of 1

PROJECT DESCRIPTION

*Gas Pressure*  
~~Hydrostatic~~ Test Between Valve 1 + Valve 2  
 Kettleman to Morro Bay Line.

DATE	TIME	SUCTION PRESSURE	DISCHARGE PRESSURE	LOCATION	REMARKS
8-6-62	11:25 AM	878	882	Valve 1	
8-9-62	1:50	879	881	✓	Shot down
8-9-62	12:10	872	885	✓	back is
8-9 PM	12:30	871	895	✓	Excess Vibration Riding OK'd to 1600 RPM
✓	1:30	855	896	✓	1600 RPM
✓	2:00	845	902	✓	1600 RPM
✓	2:30	875	910	✓	1600 RPM
✓	3:00	878	918	✓	✓
✓	3:35	861	923	✓	18 RPM
✓	4:05	851	930	✓	16 RPM
✓	4:30	845	938	✓	16 RPM
✓	5:00	870	942	✓	✓
✓	5:30	862	950	✓	✓
✓	6:00	860	957	✓	✓
✓	6:30	850	965	✓	✓
✓	7:00	872	969	✓	Down time 1 min at 8 PM
✓	7:30	862	973	✓	1600 RPM all gauges normal
✓	8:00	855	977	✓	Chitch after Bearing Heating (Grease) Shut down grease all 1/4" check oil. OK
✓	8:30	850	982	✓	after Bearing OK all gauges normal
✓	9:00	842	988	✓	"
✓	9:30	869	995	✓	"
✓	10:00	860	1000	✓	"
✓	10:30	852	1005	✓	"
✓	11:00	847	1010	✓	" RBS

Features:  -593  
316

MAPOS271053.TIF  
306